EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Asphalting to Roads and drains at Srinivasapura village in Ward no. 05, Byatarayanapura sub division.
2	Amount of Work Portion	1958998.30
3	Estimated Cost	20.00
4	Name of contractor	S.K.Keshavamurthy
5	Agreement No.	213/14-15
6	No. and date under which work order issued	213/14-15 Dt: 14.01.2015
7	Time limit originally fixed for completion	14.03.2015
8	Date of application by the contractor for granting extension of time	15.03.2015
9	Date of receipt of application in the sub division office	15.03.2015
10	Extension granted if any	No
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	14.03.2015
12	Work carried out during 1st extension	30.07.2015 (135 days)
13	Work carried out during 2nd extension	
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	90 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	90 Days
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	for kind approval w.r.t. penalty
22	Remarks of the EE with the daily rate of penalty proposed	For Kind approval

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Byatarayanapura Sub Divn
B.B.M.P. Bangalore
Assistant Executive Engineer

Levy penalty
as stipulated
in the agmt

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92